

Aquatico Water Solutions LLC

22430 S Donna Ave
Channahon, IL 60410
815-485-4800
www.aquaticowater.com
info@aquaticowater.com

Customer name: Jill Seller

Date of inspection: 10/28/2024

Location of inspection: 123 Main St., Grant Park

Inspection Report

The well located on 123 Main St has a submersible pump connected to a diaphragm type tank. The pump and pressure tank were both operating at the time of inspection. The well pump turned on at 40 PSI and off at 60 PSI. The system is delivering 5 GPM. The well casing is above ground in the front yard, 32 inches in height. The well has a state approved pitless adapter. The water samples were taken to the Will County Health Department and the bacteria analysis showed no indication of bacterial contamination and nitrate levels were satisfactory.

WCHD sample# **419929** First Environmental (FHA/VA) sample #

Taking all of the above into consideration, the water supply system is working and potable. The plumbing facilities in the house drained with no problem. The septic system was dyed to assist the observation of the discharge. There was no evidence of any sewage breaking to the surface over the seepage area. The septic tank is located in the backyard, 20ft out and 31ft from the SE corner. Taking all of the above into consideration, the sewage disposal system was functioning properly at the time of the inspection.

This test is in no way, states or implies a guarantee the future operations of the septic system or purity and operation of the well.